

- ☐ Analytical
☐ Medical
☐ Testing Machine/Big Range
☐ Balance

TECHNICAL SERVICE REPORT

CUSTOMER NAME: Binan Doctors Hospital ADDRESS: Binan, Laguna
SERVICE REQUESTED BY: End User DEPARTMENT: Radiology
EQUIPMENT/MODEL: Flexavision SF SERIAL NO.: 081X602001

SERVICE CATEGORY

☐ WARRANTY ☒ CHECKUP/REPAIR ☐ PREVENTIVE MAINTENANCE ☐ INSTALLATION ☐ OTHERS _____

COMPLAINT: Unit does not turn on

ACTIONS TAKEN

> Verified and traced supply 234V: Ok
> Checked unit existing condition.
> Standby light from Terminal 2005 and Remote console is on
> 234V to Line Filter Ok, 234V OK to fuse and T2 transformer. Output 10VAC and 100VAC from T2:Ok
> 100VAC, AND 10VAC to J7 of Terminal 2005:OK
> 100VAC to J10/J-MGC (0 and MGCON) = 0.043V only during pressing power on
> Traced various components, checked voltage drops. Checked JPNL pin to pin (remote console to UDCONT) OK
> Verified insufficient voltage to fire SCR Q5
> Verified insufficient voltage to activate Solid State Relay K7
> Measured 0.765V from pin 1 to ground ,pin2 to ground of Photocoupler PC1 (11.93V normal condition during standby, 3V during on)
> Measured 0.4V D11 diode parallel with K7 relay(not Ok), (11.53V norml condiion, fr diode & activate K7 Solid Statre Relay, 1.16V dur power on
> Brought GSC console for isolation,Initially conncted to JGSC, tested power on,same problem, verified response frm on/off of remote consol:ok
> Replaced contactors(tested brought contactor), same problem
> Bypassed MGC contactor by manually latching by hand, unit turns on but will shutdown upon release. Also not advisable.
> Traced UD CONT signals (PW COM, ON KEY, OFF key)
> Isolated parts, that are not needed for initial power on, removed 1 by1 (starter, DTC, disconnected remote console JPNL)
> Verified unit can turn on if JPNL (REMOTE Console) is disconnected. Unit was turned on by GSC console.

REMARKS/RECOMMENDATIONS

Remote Console and remote console cable are recommended for replacement. "Normal Condition" values were measured once unit can turn on by GSC(while remote console is disconnected).

SUBMITTED ORIGINAL DOCUMENTS

☐ STICKER ☐ CALIBRATION CERTIFICATE ☐ PM CERTIFICATE ☐ COMPLETION REPORT
☐ SYSTEM CHECK ☐ IQ DOCUMENTS ☐ OQ DOCUMENTS ☐ PM DOCUMENTS
☒ SERVICE REPORT ☐ CALIBRATION DATA (MEDICAL) ☐ INVOICE/BILLING ☐ DELIVERY RECEIPT

PARTS SUPPLIED/RECOMMENDED

ITEM NO.	PART NUMBER	DESCRIPTION	QTY	DELIVERY RECEIPT

DATE OF SERVICE	TIME STARTED	TIME FINISHED	BILLING STATEMENT
05/08/2026	10:30AM		SALES INVOICE
05/08/2026		4:00AM	PURCHASE ORDER

SERVED BY:

Engr. Alvin Mamangon/Engr. Arnel Enriquez
NAME & SIGNATURE

ACKNOWLEDGED BY:

JOELLE SANTOS PRT
NAME & SIGNATURE

CONTACT NO:

EMAIL ADD:

bdhi.ctscan@gmail.com

WHITE: Customer Accounting

PINK: SPC Service Dept

GREEN: Customer End User

YELLOW: SPC Accounting