

- ☐ Analytical
☒ Medical
☐ Testing Machine/Big Range
☐ Balance

TECHNICAL SERVICE REPORT

CUSTOMER NAME: DAVAO DOCTORS HOSPITAL ADDRESS: DAVAO CITY
SERVICE REQUESTED BY: DEPARTMENT: XRAY ROOM #3
EQUIPMENT/MODEL: FLEXAVISION F3 SERIAL NO.: MPEA63C7C002

SERVICE CATEGORY

☐ WARRANTY ☐ CHECKUP/REPAIR ☒ PREVENTIVE MAINTENANCE ☐ INSTALLATION ☐ OTHERS

COMPLAINT:

ACTIONS TAKEN

SCHEDULED PREVENTIVE MAINTENANCE UNDER SERVICE CONTRACT

- Checked and cleaned whole unit
- Checked and cleaned generator cabinet
- Checked and cleaned boards and fuses
- Checked and cleaned, CH200M, bucky stand and ZS5DS
- Checked mechanical movements, applied WD40
- Adjusted vertical drop of CH200m
- Checked SDR150, 50RF and 701 FPD
- Accessed Maintenance tool, sync clock with PC, checked error logs, OK
- The H leaf moves together with the V leaf on the collimator even when only one is being adjusted from the remote console, Applied WD40 and is now working properly.
- Performed x-ray tube calibration for both tube 1 and tube 2 FVR and FVF
- Tested x-ray and image acquisition: good
- Checked MWL and DICOM sending: good
- Endorsed to biomed and user to delete old studies to free up space
- Verified overall x-ray tube exposure: Tube 1 = 134,997 , Tube 2 = 141,978

REMARKS/RECOMMENDATIONS

UNIT IN WORKING CONDITION

SUBMITTED ORIGINAL DOCUMENTS

- ☐ STICKER ☐ CALIBRATION CERTIFICATE ☐ PM CERTIFICATE ☐ COMPLETION REPORT
☐ SYSTEM CHECK ☐ IQ DOCUMENTS ☐ OQ DOCUMENTS ☐ PM DOCUMENTS
☐ SERVICE REPORT ☐ CALIBRATION DATA (MEDICAL) ☐ INVOICE/BILLING ☐ DELIVERY RECEIPT

PARTS SUPPLIED/RECOMMENDED

ITEM NO.	PART NUMBER	DESCRIPTION	QTY	DELIVERY RECEIPT

DATE OF SERVICE	TIME STARTED	TIME FINISHED	BILLING STATEMENT
05/072026	5:00PM	8:00PM	SALES INVOICE
			PURCHASE ORDER
			AS PER S.C.

SERVICED BY:

DANIEL MONTPE / KENT MONTEVERDE
NAME & SIGNATURE

ACKNOWLEDGED BY:

JONIEL JANSEN TESARA
NAME & SIGNATURE

CONTACT NO:

EMAIL ADD:

WHITE: Customer Accounting

PINK: SPC Service Dept

GREEN: Customer End User

YELLOW: SPC Accounting

Measurement Date	7-May-26	Room Temp/Humidity	18 °C 46 %
Measured by	Kent P. Monteverde	Dept.	SHIMADZU PHILIPPINES CORPORATION

Power Supply

Check Item	Description	Result	Check Item	Description	Result
Single phase	Rated voltage (V)	V	Ground terminal	Confirm connection is normal.	☒ Pass ☐ Fail
Single phase	U-V phase rating (V)	400.5 V			
	V-W phase	400.2 V			
	W-U phase	400.3 V			

R/F Table (same for all models)

Check Item		Description	Result	Check Item	Description	Result
Compression cone	Pressure: 6.1 kgf to 8.2 kgf	Pressure in standing position	Kg	Safety Functions	Emergency stop	Confirm operation is normal. ☒ Pass ☐ Fail
		Pressure in supine position	Kg		Tilt safety switch	Confirm operation is normal. ☒ Pass ☐ Fail
Table Operation	Tilt	Confirm operation is normal.	☒ Pass ☐ Fail		Base anchoring	Confirm.
	Tilt limits	Confirm operation is normal.	☒ Pass ☐ Fail	Imaging Chain Operation	Operation in body axial direction in supine position	Confirm operation is normal. ☒ Pass ☐ Fail
	Lateral travel	Confirm operation is normal.	☒ Pass ☐ Fail		Operation in body axial direction in standing position	Confirm operation is normal. ☒ Pass ☐ Fail
	Lateral travel limits	Confirm operation is normal.	☒ Pass ☐ Fail		Operation in body axial direction when tilted backward	Confirm operation is normal. ☒ Pass ☐ Fail
	(ZS-5DS only)				Imaging chain operation limits	Confirm operation is normal. ☒ Pass ☐ Fail
	Vertical travel	Confirm operation is normal.	☒ Pass ☐ Fail		Tube operation	Confirm operation is normal. ☒ Pass ☐ Fail
	Vertical travel limits	Confirm operation is normal.	☒ Pass ☐ Fail		Tube operation limits	Confirm operation is normal. ☒ Pass ☐ Fail
Collimator	X-ray beam alignment	Confirm operation is normal.	☒ Pass ☐ Fail	Options	Oblique operation	Confirm operation is normal. ☒ Pass ☐ Fail
	Parallel leaf operation	Confirm operation is normal.	☒ Pass ☐ Fail		Oblique operation limits	Confirm operation is normal. ☒ Pass ☐ Fail
	Irradiation field check	Confirm operation is normal.	☒ Pass ☐ Fail		Chest radiography	Confirm operation is normal. ☐ Pass ☐ Fail
Other	Interphone	Confirm operation is normal.	☒ Pass ☐ Fail		Tube Rotating	Confirm operation is normal. ☐ Pass ☐ Fail
Tube	Anode Rotation	Measured result of Anode Rotation according to SVHI-E157002	1stTube: 145 Hz		Rotational foot rest	Confirm operation is normal. ☐ Pass ☐ Fail
			2ndTube: 150 Hz (Range for PASS is 140-200Hz)			

High-Voltage Generator (same for all models)

Check Item	Description	Result	Check Item	Description	Result
High-Voltage Generator	Power supply voltage detection	L0-L100	High-Voltage Generator	Radiography tube voltage	When set at 60 KV 60 KV
	Charging voltage detection				When set at 90 KV 90 KV
	Charging voltage detection	Rotation		Radiography tube current	250 mA or 320 mA 250 mA
	Starter operation	When set at 90 KV		Exposure time	When set to 0.1 s 0.1 s
	Fluoroscopy tube voltage	When set at 90 KV			When set to 0.5 s 0.5 s
	Fluoroscopy tube current	When set at 90 KV		Current × time	mAs 25 mAs

Note) * Radiography tube voltage, tube current, and exposure time can be measured using typical clinical conditions used at the hospital. * Some functions are not available depending on the model and system configuration. Draw a diagonal line across the "Result" field for functions not available with the system inspected.

Fluoroscopy Functions (same for all models)

Check Item	Description	Result	Check Item	Description	Result
Fluoro timer	4min.30sec.:buzzer	☒ Pass ☐ Fail	IBS response	Confirm stability.	☒ Pass ☐ Fail
	10min.continued:OFF	☒ Pass ☐ Fail	Fluoroscopy FOV size	Confirm operation is normal.	☒ Pass ☐ Fail
			Fluoroscopy image noise	Confirm operation is normal.	☒ Pass ☐ Fail

Fluoroscopy Image Quality (FLEXAVISION SF only)

MAX SKIN DOSE				FkV-FmA (DC Fluoro)						
DC Fluoro	mGy/min(R/min)				50	60	90	100	115	120
Resolution	Phantom : Acrylic 19cm			DC Fluoro						
Fluoro Mode	With Phantom		Without Phantom		Fluoro-IBS Phantom: Acrylic 19 cm					
	Center	Around	Center	Around	Balanced Condition					
DC Fluoro *1					F.O.V		kV	mA		
*1 In case of FLEXAVISION F3, 15fps P.Fluo is used.				12 or MAX	DC Fluoro*1					
				9	DC Fluoro*1					

Cassette Radiography Functions (FLEXAVISION SF/HB)

Check Item		Description	Result			
	Spot filming unite operation	Confirm operation is normal.	☐ Pass ☐ Fail			
	Subdivisional exposure	Confirm operation is normal.	☐ Pass ☐ Fail			
	Radiography FOV size	Confirm operation is normal.	☐ Pass ☐ Fail			
	Phototimer	Confirm stability.	☐ Pass ☐ Fail			
Memory Shot (Cassette)						
	Thickness	FkV	kV	mAs	mSec	Actual mSec
1						
2						
3						
4						

Phototimer Radiography			Phantom: Acrylic 19 cm			
F.O.V	FFD	X-ray Condition			PHVR	S value
		kV	MA	ms		
12 or MAX						
9						

	Thickness	FkV	kV	mAs	mSec	Actual mSec
1						
2						
3						
4						

Digital Operations (FLEXAVISION HB/FD and FLEXAVISION F3/F4 only)

Check Item	Description	Result	Check Item	Description	Result
Subdivisional exposure	Confirm operation is normal.	☒ Pass ☐ Fail	Printing	Confirm operation is normal.	☒ Pass ☐ Fail
Serial radiography	Confirm operation is normal.	☒ Pass ☐ Fail	Image display settings change	Confirm operation is normal.	☒ Pass ☐ Fail
Radiography image display	Confirm operation is normal.	☒ Pass ☐ Fail	DICOM image transfer	Confirm operation is normal.	☒ Pass ☐ Fail
Measurement accuracy check	Confirm operation is normal.	☒ Pass ☐ Fail	DICOM MWM	Confirm operation is normal.	☒ Pass ☐ Fail
CD-R/DVD read/write	Confirm operation is normal.	☒ Pass ☐ Fail	DICOM MPPS	Confirm operation is normal.	☐ Pass ☐ Fail
Fault Diagnosis	Confirm operation is normal.	☒ Pass ☐ Fail	DICOM RDSR	Confirm operation is normal.	☐ Pass ☐ Fail