

- ☐ Analytical  
☐ Medical  
☐ Testing Machine/Big Range  
☐ Balance

**TECHNICAL SERVICE REPORT**

CUSTOMER NAME: Binan Doctors Hospital ADDRESS: Binan, Laguna  
SERVICE REQUESTED BY: End User DEPARTMENT: Radiology  
EQUIPMENT/MODEL: Flexavision SF SERIAL NO.: 081X602001

**SERVICE CATEGORY**

☐ WARRANTY ☒ CHECKUP/REPAIR ☐ PREVENTIVE MAINTENANCE ☐ INSTALLATION ☐ OTHERS \_\_\_\_\_

COMPLAINT: Unit does not turn on

**ACTIONS TAKEN**

> Verified and traced supply 234V: Ok  
> Checked unit existing condition.  
> Standby light from Terminal 2005 and Remote console is on  
> 234V to Line Filter Ok, 234V OK to fuse and T2 transformer. Output 10VAC and 100VAC from T2:Ok  
> 100VAC, AND 10VAC to J7 of Terminal 2005:OK  
> 100VAC to J10/J-MGC (0 and MGCON) = 0.043V only during pressing power on  
> Traced various components, checked voltage drops. Checked JPNL pin to pin (remote console to UDCONT) OK  
> Verified insufficient voltage to fire SCR Q5  
> Verified insufficient voltage to activate Solid State Relay K7  
> Measured 0.765V from pin 1 to ground ,pin2 to ground of Photocoupler PC1 ( 11.93V normal condition during standby, 3V during on)  
> Measured 0.4V D11 diode parallel with K7 relay(not Ok), (11.53V norml condiion, fr diode & activate K7 Solid Statre Relay, 1.16V dur power on  
> Brought GSC console for isolation,Initially conncted to JGSC, tested power on,same problem, verified response frm on/off of remote consol:ok  
> Replaced contactors( tested brought contactor), same problem  
> Bypassed MGC contactor by manually latching by hand, unit turns on but will shutdown upon release. Also not advisable.  
> Traced UD CONT sigmals (PW COM, ON KEY, OFF key)  
> Isolated parts, that are not needed for initial power on, removed 1 by1 ( starter, DTC, disconnected remote console JPNL)  
> Verified unit can turn on if JPNL (REMOTE Console) is disconnected. Unit was turned on by GSC console.

**REMARKS/RECOMMENDATIONS**

Remote Console and remote console cable are recommended for replacement. "Normal Condition" values were measured once unit can turn on by GSC(while remote console is disconnected).

**SUBMITTED ORIGINAL DOCUMENTS**

☐ STICKER ☐ CALIBRATION CERTIFICATE ☐ PM CERTIFICATE ☐ COMPLETION REPORT  
☐ SYSTEM CHECK ☐ IQ DOCUMENTS ☐ OQ DOCUMENTS ☐ PM DOCUMENTS  
☒ SERVICE REPORT ☐ CALIBRATION DATA (MEDICAL) ☐ INVOICE/BILLING ☐ DELIVERY RECEIPT

**PARTS SUPPLIED/RECOMMENDED**

| ITEM NO. | PART NUMBER | DESCRIPTION | QTY | DELIVERY RECEIPT |
|----------|-------------|-------------|-----|------------------|
|          |             |             |     |                  |
|          |             |             |     |                  |
|          |             |             |     |                  |
|          |             |             |     |                  |
|          |             |             |     |                  |

| DATE OF SERVICE | TIME STARTED | TIME FINISHED | BILLING STATEMENT |
|-----------------|--------------|---------------|-------------------|
| 05/08/2026      | 10:30 AM     |               | SALES INVOICE     |
| 05/08/2026      |              | 4:00AM        | PURCHASE ORDER    |

SERVED BY:

Engr. Alvin Mamangon/Engr. Arnel Enriquez  
NAME & SIGNATURE

ACKNOWLEDGED BY:

JOELLE SANTOS ART  
NAME & SIGNATURE

CONTACT NO:

EMAIL ADD:

bdhi.ctscan@gmail.com

WHITE: Customer Accounting

PINK: SPC Service Dept

GREEN: Customer End User

YELLOW: SPC Accounting