

- ☐ Analytical
☒ Medical
☐ Testing Machine/Big Range
☐ Balance

TECHNICAL SERVICE REPORT

CUSTOMER NAME: CEBU VETERINARY DOCTORS MINGLANILLA ADDRESS: MINGLANILA, CEBU
SERVICE REQUESTED BY: SPC DEPARTMENT: RADIOLOGY
EQUIPMENT/MODEL: MOBILEART ECO MUX 10 SERIAL NO.: 0262P82203

SERVICE CATEGORY

☐ WARRANTY ☒ CHECKUP/REPAIR ☐ PREVENTIVE MAINTENANCE ☐ INSTALLATION ☐ OTHERS

COMPLAINT: F45 (MEASURED CAPACITOR VOLTAGE DOES NOT REACH 310 330 V)

ACTIONS TAKEN

F45 WAS REPORTED BY END USER AND ONLY DASH IS DISPLAYED ON THE CONTROL CONSOLE

VISITED SITE

CHEKED UNIT; TURNED ON UNIT; UPON TURNING CONFIRMED THAT ONLY DASH IS DISPLAYED ON THE LOCAL CONSOLE

ELECTROMAGNET MOVEMENT ARE STILL FUNCTIONAL BUT NO COLLIMATOR LIGHT

AFTER A FEW SECONDS F45 APPEARS; TURNED OFF AND ON UNIT; NO MORE F45 BUT STILL ONLY DASH IS DISPLAYED ON THE CONTROL CONSOLE

CONDUCTED TROUBLESHOOTING; CHECKED OUTPUT POWER ON AVR: 220V AC, CHECKED TAPPING TO UNIT; 220V

PROCEEDED TO CHECK VARIOUS VOLTAGE CHECKPOINTS AT INPUT PCH 99 PCB;

AS PER MANUAL FOR VP1 VALUES FROM 2.95 3.05 V DC IS THE RANGE; CHECKED VOLTAGE FROM VPA VPB CHECKPOINTS AT INPUT PCH 99 PCB; 12.4 VDC. CALCULATED $VP1 = .246(12.VDC) = 3.05 V$ WHICH IS GOOD

ALSO CHECKED VOLTAGE ACROSS VC AND VC0 IF IT REACHES 310 330 V; VOLTAGE REACHED UPTO 330 VDC

PROCEEDED TO CHECK XCONT 99 AND NEXSC PCB; UPON OPENING COVER; OBSERVED THAT THERE ARE PAINT RESIDUE ON BOTH PCB; REMOVED PCB FROM UNIT TO CHECK THOROUGHLY. FOUND OUT THERE ARE MORE PAINT RESIDUE BEHIND THE PCB; ALSO CORROSION IS PRESENT AT XCONT 99 PCB

CHECKED POWER SUPPLY VOLTAGES AT XCONT99 PCB; +24 VDC, +5 VDC, +15 VDC AND 15 VDC ARE ALL PRESENT

RETURNED PCB BACK TO PLACE; XCONT99 AND NEXSC ARE SUBJECT FOR REPLACEMENT DUE TO PAINT RESIDUE AT PCB

ALSO NOTICED POWER SWITCH IS MODIFIED; RECOMMEND ALSO TO REPLACE AS THE ORIGINAL IS ALSO A SURGE PROTECTOR

REMARKS/RECOMMENDATIONS

UNIT IS NOT WORKING, STILL DASH IS DISPLAYED ON THE CONTROL CONSOLE PANEL. RECOMMEND TO REPLACE XCONT 99

AND NEXSC PCB. BOTH PCBs SHOULD BE REPLACED TOGETHER AS EITHER ONE DOES NOT HAVE BACKWARDS COMPATIBILITY.

SUBMITTED ORIGINAL DOCUMENTS

☐ STICKER ☐ CALIBRATION CERTIFICATE ☐ PM CERTIFICATE ☐ COMPLETION REPORT
☐ SYSTEM CHECK ☐ IQ DOCUMENTS ☐ OQ DOCUMENTS ☐ PM DOCUMENTS
☒ SERVICE REPORT ☐ CALIBRATION DATA (MEDICAL) ☐ INVOICE/BILLING ☐ DELIVERY RECEIPT

PARTS SUPPLIED/RECOMMENDED

ITEM NO.	PART NUMBER	DESCRIPTION	QTY	DELIVERY RECEIPT
1		XCONT PCB	1	
2		NEXSC PCB	1	
3		SURGE PROTECTOR SWITCH	1	

DATE OF SERVICE	TIME STARTED	TIME FINISHED	BILLING STATEMENT
MAY 13, 2026	10:00 AM	2:30 PM	SALES INVOICE
			PURCHASE ORDER

SERVICED BY:

ACKNOWLEDGED BY:

JASPER B. REDOBLE

NAME & SIGNATURE

FRANK IVANE SANCHEZ

NAME & SIGNATURE

CONTACT NO:

EMAIL ADD:

WHITE: Customer Accounting

PINK: SPC Service Dept

GREEN: Customer End User

YELLOW: SPC Accounting