

- ☐ Analytical
☒ Medical
☐ Testing Machine/Big Range
☐ Balance

TECHNICAL SERVICE REPORT

CUSTOMER NAME: MP ANALYSIS AND LABORATORY INC., ADDRESS: BACOLOD CITY
SERVICE REQUESTED BY: END-USER DEPARTMENT: RADIOLOGY
EQUIPMENT/MODEL: EZYRAD PRO MOBILE TRUCK SERIAL NO.: 3M993BC5B002

SERVICE CATEGORY

☐ WARRANTY ☒ CHECKUP/REPAIR ☐ PREVENTIVE MAINTENANCE ☐ INSTALLATION ☐ OTHERS _____ P.O.

COMPLAINT: CONTINUED THE REPAIR OF THE X-RAY MACHINE DUE ERROR F61

ACTIONS TAKEN

-INSTALLED THE STOCK COLLIMATOR BULB
-CHECKED THE POWER SUPPLY OF THE COLLIMATOR SOCKET; 11.57VAC
-ALIGNED THE TUBE WITH RESPECT TO THE BUCKY TRAY / RESET ERROR LOGS
-GATHERED THE CALIBRATION DATA / CHECKED TOTAL TUBE EXPOSURES: 88
-TESTED IMAGE ACQUISITION USING A DIFFERENT BRAND OF DR; OK
-WHEN THE MACHINE HAS NOT BEEN USED FOR A LONG TIME, IT SHOULD BE WARMED UP BEFORE OPERATION. THE WARM-UP PROCEDURE IS AS FOLLOWS: START WITH 40kV, 10mAs, AND 40ms FOR ONE EXPOSURE. AFTER THAT, WAIT FOR A 40sec INTERVAL CONTINUE INCREASING THE kV TO 80, 100, 105, AND 110, WHILE KEEPING THE mAs AND ms CONSTANT AND ADJUSTING ONLY kV
-WHEN TRANSPORTING THE MOBILE TRUCK TO ANOTHER LOCATION, IT IS HIGHLY RECOMMENDED TO INSTALL SUPPORT FOR THE TUBE TO PREVENT EXCESSIVE VIBRATION FROM ROUGH ROAD OR UNEVEN ROADS AND TO AVOID DAMAGE TO OTHER COMPONENTS. IF THE UNIT IS ALREADY IN A DIFFERENT LOCATION, PLEASE CHECK WHETHER THE POWER SUPPLY IS STABLE AND SUFFICIENT TO SUPPORT THE MACHINE
-IT IS HIGHLY RECOMMENDED THAT THE PARKING AREA FOR THE MOBILE TRUCK BE SHADED TO PREVENT EXCESSIVE HEAT INSIDE, AND THAT THE AIR CONDITIONING INSIDE THE MOBILE TRUCK BE PROPERLY MAINTAINED
-THE XCONT, NEX-SH ASSY, AND INVERTER UNIT-C2 ARE NOW INSTALLED IN THE MACHINE AND ARE WORKING PROPERLY. THE QUOTATION FOR THE BOARDS WILL BE FOLLOWED.
-ENDORSED WASTE MATERIALS TO THE END USER

REMARKS/RECOMMENDATIONS

UNIT IS IN WORKING GOOD CONDITION / QUOTATION FOR THE PARTS WILL BE FOLLOWED

SUBMITTED ORIGINAL DOCUMENTS

☐ STICKER ☐ CALIBRATION CERTIFICATE ☐ PM CERTIFICATE ☐ COMPLETION REPORT
☐ SYSTEM CHECK ☐ IQ DOCUMENTS ☐ OQ DOCUMENTS ☐ PM DOCUMENTS
☒ SERVICE REPORT ☐ CALIBRATION DATA (MEDICAL) ☐ INVOICE/BILLING ☐ DELIVERY RECEIPT

PARTS SUPPLIED/RECOMMENDED

ITEM NO.	PART NUMBER	DESCRIPTION	QTY	DELIVERY RECEIPT
	562-25825-01	XCONT-2007 ASSY	1	
	502-22600	INVERTER UNIT-C2 ASSY	1	

DATE OF SERVICE	TIME STARTED	TIME FINISHED	BILLING STATEMENT
MAY 14, 2026	10:30 A.M	2:00 P.M	SALES INVOICE
			PURCHASE ORDER
			P.O.

SERVICED BY:

JOMARIE T. PENAFLOR

NAME & SIGNATURE

ACKNOWLEDGED BY:

BOBBY M. LACADMAN

NAME & SIGNATURE

CONTACT NO:

EMAIL ADD:

1_purchasing2008@hotmail.com/medicalpla;

robertlacadman1015@gmail.com

WHITE: Customer Accounting

PINK: SPC Service Dept

GREEN: Customer End User

YELLOW: SPC Accounting